

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

Minor Irrigation – Medak District - Construction of DLRB (High Level Cause way) across Manjeera River at Tukkapur village, Kulcharam Mandal, Medak District – Revised administrative approval for Rs.2167.00 lakh – Accorded – Orders – Issued.

=====

IRRIGATION & CAD (MIT1) DEPARTMENT

G.O.Rt.no. 477

Dated:15.5.2013.  
Read the following:-

1. G.O.Rt.no. 642, I & CAD (MI II) Deptt., dated 9.6.2010.
2. From the Chief Engineer, Minor Irrigation (T), Hyderabad, Letter no. DCE II/OT1/AE (R) /MDK/HLCW/ 2011, dated 7.6.2011.
3. From the Chief Engineer, Minor Irrigation (T), Hyderabad, Letter no. DCE II/OT1/AE (R) /MDK/DLRB/ 2011, dated 5.10.2012. and even no. dated 15.3.2013.

<oo>

ORDER:-

In the G.O. 1<sup>st</sup> read above, orders were issued to accord administrative approval for an amount of Rs. 904.00 lakh for the work Construction of DLRB (High Level Cause way) across Manjeera River at Tukkapur village, Kulcharam Mandal, Medak District”

2. In the letters 2<sup>nd</sup> and 3<sup>rd</sup> read above, the Chief Engineer, Minor Irrigation (T), Hyderabad, has submitted an estimate for the work “Construction of DLRB (High Level Cause way) across Manjeera River at Tukkapur Village, Kulcharam Mandal, Medak District, to accord revised administrative approval stating that Govt., have accorded administrative approval for Rs. 904.00 lakhs for the work Cons., of High Level Cause Way of 32 Vents across Manjeera River at Tukkapur village, Kulcharam Mandal, Medak District, vide G.O.Rt.no. 642, I & CAD (MI II) Deptt., dated 9.6.2010. Field data was furnished to the Chief Engineer, CDO. In turn, the Chief Engineer, CDO, has issued approved drawings. Govt., has directed to re-examine the proposal to reduce the cost. Accordingly, an alternate site was proposed at 100 m U/S of earlier location and site survey plans were sent to the CE, CDO, for revised drawings. The Chief Engineer, CDO, informed that the structure may not be economized, even if it is shifted to 100 m U/S of originally proposed location and even changing the super structure from slab bridge to girder bridges of higher span and at the revised location the cost may increase due to approaches. Therefore, the estimate recast with current SSR 2012-13 for Rs. 2175.00 lakh. Hence, he has requested to accord revised administrative approval for Rs. 2175.00 lakh.

3. Government after careful examination of the matter hereby accord revised administrative approval for an amount of Rs. 2167.00 (Rupees two thousand one hundred and sixty seven lakh only) for the work Construction of DLRB (High Level Cause way) across Manjeera River at Tukkapur village, Kulcharam Mandal, Medak District”, duly restricting the L.S. provision towards GI pipes, drainage spouts, craft paper etc., to Rs. 5.00 lakh and L.S. provision towards painting and sign boards to Rs. 2.00 lakh.

4. The expenditure sanctioned at para 3 above shall be debitable to the Head of Account “4700 COL on MI-01 Major Irrigation-Commercial-GH 11 NSP – MH 117-Singur Project-SH 26 Dam & Appurtenant Works-530/531 OE” .

5. This order issues with the concurrence of Finance (W&P) Department vide their U.O.no. 1195/F4(A2)/13-1, dated 17.4.2013.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

AJOYENDRA PYAL  
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To  
The Chief Engineer, Minor Irrigation (T), Hyderabad.  
The District Collector, Medak district, Sangareddy.  
Copy to  
The Accountant General, A.P. Hyderabad.  
The Director of Works, Accounts, M.J. Road, Hyderabad.  
The OSD to Minister for MI, APSIDC, LI, WALAMTARI & GWD.  
The PS to Spl.C.S. to Govt., I & CAD Deptt.,  
The PS to Spl.Secy to Govt., I & CAD Deptt.,  
SF/SC

// FORWARDED : BY ORDER //

SECTION OFFICER